



2025 Capital Project Report - 1st Quarter

Status of Approved 2025 Capital Projects and Projects Remaining to be Completed from Previous Years								
	Projects	Unscheduled	Queued	Development	Contracting	Execution	Closure	Completed
Status at end of 1st Quarter	74	1	14	15	5	24	8	7
Status at start of 2025	71	2	15	11	13	28	2	0
Status at end of 2024	70	1	0	7	2	24	3	33
Status at end of 2023	68	2	2	8	2	14	3	37
Status at end of 2022	69	3	1	6	2	13	5	39
Status at end of 2021	60	0	0	1	5	19	5	30
Status at end of 2020	69	0	1	2	2	14	0	50
Status at end of 2019	59	0	0	1	6	10	2	40
Status at end of 2018	79	3	5	13	9	10	4	35
Status at end of 2017	65	8	2	6	5	9	0	35
Status at end of 2016	81	11	6	13	9	5	5	32
Status at end of 2015	65	12	0	5	4	16	4	24

Multi-Year CIP Project Data	Capital Project Funding Approved In:							TOTAL
	2013-2019	2020	2021	2022	2023	2024	2025	
Capital Projects:	219	48	41	39	39	38	38	462
Completed in 2013	10							10
Completed in 2014	23							23
Completed in 2015	24							24
Completed in 2016	32							32
Completed in 2017	35							35
Completed in 2018	35							35
Completed in 2019	40							40
Completed in 2020	15	35						50
Completed in 2021	2	6	22					30
Completed in 2022	3	3	13	20				39
Completed in 2023	0	3	4	12	18			37
Completed in 2024	0	0	1	1	10	21		33
Completed in 2025	0	0	0	0	0	3	4	7
Total Completed	219	47	40	33	28	24	4	395
Remaining to be Completed	0	1	1	6	11	14	34	67

Cumulative Project Metrics	Actual	# On Schedule	# On Budget	# In Scope	% On Schedule	% On Budget	% In Scope
1st Quarter Completed	7	5	7	6	71%	100%	86%
2nd Quarter Completed							
3rd Quarter Completed							
4th Quarter Completed							

Carryover Projects	Projected	Actual
Planned Projects	3	TBD
Unplanned Projects	0	TBD

Unplanned Projects (YTD)	3
Total Contracts Complete (YTD)	29
Unplanned Contracts (YTD)	7

Procurement Methods	
RFP	18
Coop Agreemt.	6
Extension	4
Other	4
Quotes	1
Sole Source	3

On Schedule - Project execution was completed in the month that was projected when the project schedule was established.
 On Budget - Project was completed within the approved project budget appropriations.
 In Scope - Major project outcomes were clearly defined and met upon project completion.

Status of Projects with Budgets over 100K

Projects Sorted by Status, then Total Approved Funding

#	Project Site ID	S	D	C	E	M	F	Project Name	Funding Year	Total Approved Funding	Jan 2025	Feb 2025	Mar 2025	Apr 2025	May 2025	Jun 2025	Jul 2025	Aug 2025	Sep 2025	Oct 2025	Nov 2025	Dec 2025
1	1129-25							Emergency Fire Dispatch	2025	\$ 110,000	D	C	Done									
	Scope:	Implement a standardized emergency response protocol module to assist telecommunicators in managing Fire incident dispatch.																				
	Update:	Completed - solution implemented																				
2	1021-23							Groundwater Strategic Plan Development	2023	\$ 200,000	E	E	M									
	Scope:	Contract with professional services to facilitate and promote the development of a strategic plan for groundwater monitoring and management within the County in collaboration with Local Units.																				
	Update:	The consultant and Groundwater Work Group have completed their work and presented their recommendations to the County. Can likely close this project in the next Quarter.																				
3	1509-23							Generator Replacement - Human Services Building	2023	\$ 144,000	E	E	M									
	Scope:	Replace Generator which has passed the end of its expected service life (20 years).																				
	Update:	Replacement generator installed and working. Building automation contractor is installing controls for remote monitoring to wrap-up project.																				
4	1509-22A							Generator Replacement - Dispatch	2022	\$ 110,000	E	E	M									
	Scope:	Replace Generator which is at the end of its expected service life (20 years).																				
	Update:	Replacement generator installed and working. Building automation contractor is installing controls for remote monitoring to wrap-up project.																				
5	1062-22							Broadband Internet Expansion	2022	\$ 18,618,063	E	E	E									
	Scope:	Expand broadband internet access to unserved and underserved addresses within Allegan County																				
	Update:	Build-out is progressing steadily as reported to the Board every two months with 55% of the planned infrastructure laid and 5,414 residents with access as of 3/28/2025.																				
6	1025-23							CH and CSB Construction and Renovation Project	2023	\$ 10,500,000	E	E	E									
	Scope:	Project to design and build an addition to the Courthouse (Phase I), renovate the County Services Building (Phase II) and renovate the existing portion of the Courthouse (Phase III).																				
	Update:	County Services Building renovation is functionally complete. CH addition is also functionally complete. CH renovation is about half-way done and on track to be completed in 2025.																				
7	1099-24							Well and Septic Grant Assistance Program	2024	\$ 700,000	E	E	E									
	Scope:	County has designated ARPA funds for grant assistance so eligible property owners can make repairs and improvements to their septic and water systems where there is an existing or imminent health risk.																				
	Update:	Contract was finalized with Community Action for Allegan County in October, 2024 to administer the grant assistance program on behalf of the County. Grant promotion is currently underway.																				
8	1042-23							Storage Area Construction - Transportation	2023	\$ 498,205	E	E	E									
	Scope:	Project to construct an addition to the Transportation building to create needed storage space for parts and equipment needed for vehicle repair and maintenance.																				
	Update:	Designs, specifications and costs should be finalized by the end of May with construction estimated for completion by November.																				
9	1130-24							HSB Replace Chiller	2024	\$ 260,000	E	E	E									
	Scope:	The chiller that provides cooling to the Human Services Building has passed the end of its expected service life and is starting to exhibit issues.																				
	Update:	Shipping of the new unit was slightly delayed but is now being installed. The old chiller system was removed in April.																				
10	1124-25							ACSO - Replace Roof Section 6	2025	\$ 210,000	D	C	C									
	Scope:	As part of the County's roof replacement plan, Section 6 of the Sheriff's Office (south-west corner) is scheduled for replacement in 2025.																				
	Update:	Bid has been awarded. Replacement is expected in late summer / early fall.																				
11	1130-24A							AC System 8 Replacement - ACSO	2024	\$ 170,000	E	E	E									
	Scope:	This air conditioning system at the Sheriff's office was not replaced when the building was acquired and is near the end of its expected service life.																				
	Update:	Air handling unit has been removed and new equipment is currently being installed.																				
12	1071-23							Groundwater Monitoring Wells	2023	\$ 166,000	E	E	E									
	Scope:	Collaborate with the Michigan Geological Survey to Install approximately 20 long-term groundwater monitoring wells across the County using funding provided through ARPA.																				
	Update:	Fifteen wells have been installed and three more are pending if agreements can be reached. Monitoring equipment has been installed and groundwater pressure, temperature and water level data can be viewed.																				
13	1080-24							Remove HSB Deck - Design + Construction	2024	\$ 163,500	E	E	E									
	Scope:	The deck off the 1st Floor Human Services Building break room has structurally failed, poses a safety risk in its current state and has caused localized damage to the building façade.																				
	Update:	Demolition is underway with restoration and patio installation to be completed in the next few months.																				
14	1175-20							Emergency Siren Activation / Mass Notification Solution	2020	\$ 100,000	C	E	E									
	Scope:	Research and implement an alternate method to for siren activation that does not rely on maintaining any VHF infrastructure.																				
	Update:	VHF siren activation capability restored. Contract for public mass notification solution finalized. Configuration and training ongoing for full implementation with a progressing roll-out underway.																				

Status of Projects with Budgets over 100K

Projects Sorted by Status, then Total Approved Funding

#	Project Site ID	S	D	C	E	M	F	Project Name	Funding Year	Total Approved Funding	Jan 2025	Feb 2025	Mar 2025	Apr 2025	May 2025	Jun 2025	Jul 2025	Aug 2025	Sep 2025	Oct 2025	Nov 2025	Dec 2025
15	1130-25B							YH - Replace HVAC System #6	2025	\$ 100,000	D	D	C									
	Scope:	As part of the County's replacement plan Youth Home HVAC System 6 is scheduled to be replaced as it is passed its expected service life.																				
	Update:	Three bids received and being evaluated for award.																				
16	1124-25A							YH - Replace roof Sections 1,3 and 4	2025	\$ 175,000	D	D	D									
	Scope:	As part of the County's replacement plan, Sections 1,3, and 4 will be replaced in 2025.																				
	Update:	Request for proposals to be released in April.																				
17	1170-25							Replace CSB Complex Outdoor Signage	2025	\$ 100,000	D	D	D									
	Scope:	Replace and update text on all existing outdoor building and directional signs on the County Services Complex grounds.																				
	Update:	Request for proposals to be released in April.																				
18	1008-25							Replace Park Entrance Signs - All Parks	2025	\$ 100,000	D	D	D									
	Scope:	Contract for services to design, manufacture and install new entrance signs for all County Parks.																				
	Update:	Request for proposals to be released in April.																				
19	1379-25							Upgrade CISCO Phone System and Servers	2025	\$ 250,000	D	D	D									
	Scope:	Certain hardware and licensing components of the County Phone System are due for replacement / upgrade.																				
	Update:	Information Services is wrapping up an evaluation of options and developing a long-term plan for maintaining phone services before committing funds to a specific solution.																				

Project Budget Status

#	Project ID	Project Name	Project Year	Appropriation: Initial	Additional	Approved	Expenditures	Committed	Remaining	Unused	Project Completed?
	#401	PUBLIC IMPROVEMENT FUND									
1	1440-25A	Vehicles - 2025 - Replace and Equip - Priority and Additional	2025	\$ 650,000	\$ -	\$ 650,000	\$ -	\$ -	\$ 650,000	\$ -	No
2	1440-24A	2024 Vehicles - ACSO and Health Dept	2024	\$ 350,000	\$ -	\$ 350,000	\$ 209,744	\$ -	\$ 140,256	\$ -	No
3	1130-24	HSB Replace Chiller	2024	\$ 80,000	\$ 180,000	\$ 260,000	\$ 160,823	\$ 90,202	\$ 8,975	\$ -	No
4	1124-25	ACSO - Replace Roof Section 6	2025	\$ 250,000	\$ (40,000)	\$ 210,000	\$ -	\$ 186,558	\$ 23,442	\$ -	No
5	1379-25	Upgrade County Phone System	2025	\$ 250,000	\$ -	\$ 250,000	\$ -	\$ -	\$ 250,000	\$ -	No
6	1130-24A	AC System 8 Replacement - ACSO	2024	\$ 50,000	\$ 120,000	\$ 170,000	\$ 96,401	\$ 64,611	\$ 8,987	\$ -	No
7	1080-24	Remove HSB Deck - Design + Construction	2024	\$ 120,000	\$ 43,500	\$ 163,500	\$ 28,429	\$ 128,990	\$ 6,081	\$ -	No
8	1509-23A	Generator Replacement - Human Services Bldg	2023	\$ 160,000	\$ (16,000)	\$ 144,000	\$ 133,386	\$ 7,229	\$ 3,385	\$ -	No
9	1440-24B	Vehicle Equipment and Upfitting - 2024	2024	\$ 115,000	\$ -	\$ 115,000	\$ -	\$ 72,324	\$ 42,676	\$ -	No
10	1440-23C	2023 Vehicles - Sheriff - Replace 2 Vehicles - Detectives	2023	\$ 115,000	\$ -	\$ 115,000	\$ -	\$ 72,324	\$ 42,676	\$ -	No
11	1170-25	Replace CSB Complex Outdoor Signage	2025	\$ 100,000	\$ -	\$ 100,000	\$ -	\$ -	\$ 100,000	\$ -	No
12	1514-25A	Firewall Replacement	2025	\$ 90,000	\$ -	\$ 90,000	\$ -	\$ -	\$ 90,000	\$ -	No
13	1509-23	Generator Replacement - County Services Bldg	2023	\$ 70,000	\$ 16,000	\$ 86,000	\$ 75,414	\$ 7,229	\$ 3,357	\$ -	No
14	1126-23	Scan Marriage, Death and Discharge Records	2023	\$ 85,000	\$ -	\$ 85,000	\$ -	\$ -	\$ 85,000	\$ -	No
15	1025-22	Facilities Master Plan	2022	\$ -	\$ 80,000	\$ 80,000	\$ 39,527	\$ 3,435	\$ 37,038	\$ -	No
16	1130-25	HSB - Air Handling System 1 Replacement	2025	\$ 80,000	\$ -	\$ 80,000	\$ -	\$ -	\$ 80,000	\$ -	No
17	1621-25	Jail Security System Server Replacement	2025	\$ 80,000	\$ -	\$ 80,000	\$ -	\$ -	\$ 80,000	\$ -	No
18	1440-22I	2022 Vehicles - Court Vans - Replace 2	2022	\$ 62,775	\$ -	\$ 62,775	\$ -	\$ -	\$ 62,775	\$ -	No
19	Various	Small Value Equipment Replacement - ACSO	2024	\$ 35,000	\$ 25,183	\$ 60,183	\$ 46,417	\$ -	\$ 13,767	\$ -	No
20	1137-25	Corrections RFID System	2025	\$ 60,000	\$ -	\$ 60,000	\$ -	\$ -	\$ 60,000	\$ -	No
21	1144-24	Citizens Survey & Community Update	2024	\$ 60,000	\$ -	\$ 60,000	\$ 12,240	\$ 28,959	\$ 18,801	\$ -	No
22	1387-25	Human Resources Wage Survey	2025	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ 48,950	\$ 1,050	\$ -	No
23	1082-25	ACSO Small Value Equipment - 2025	2025	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ -	\$ 50,000	\$ -	No
24	1130-25A	CSB - HVAC System Replacement	2025	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ -	\$ 50,000	\$ -	No
25	1126-25	Civil and Criminal File Scanning - 2025	2025	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ -	No
26	1374-24	Portable Radio Battery Replacement - County	2024	\$ 50,000	\$ (15,000)	\$ 35,000	\$ -	\$ -	\$ -	\$ 35,000	Yes
27	1440-22G	2022 Vehicles - Sheriff Transport - Replace 1	2022	\$ 47,875	\$ -	\$ 47,875	\$ -	\$ -	\$ 47,875	\$ -	No
28	1001-25	Jury Management System Upgrade	2025	\$ 35,000	\$ -	\$ 35,000	\$ -	\$ -	\$ 35,000	\$ -	No
29	1130-24B	AC System 1 Replacement - HSB	2024	\$ 16,000	\$ 16,000	\$ 32,000	\$ 24,159	\$ 6,843	\$ 998	\$ -	No
30	1404-25	Pavement Maintenance - County	2025	\$ 30,000	\$ -	\$ 30,000	\$ -	\$ -	\$ 30,000	\$ -	No
31	1119-25	Furniture Replacement	2025	\$ 30,000	\$ -	\$ 30,000	\$ -	\$ -	\$ 30,000	\$ -	No
32	1317-25	Copier Replacements	2025	\$ 28,000	\$ -	\$ 28,000	\$ -	\$ -	\$ 28,000	\$ -	No
33	1314-24	Livescan Unit Replacement - ACSO (2 Units)	2024	\$ 26,000	\$ -	\$ 26,000	\$ 19,420	\$ -	\$ -	\$ 6,580	Yes
34	1126-21A	District Court Microfilm	2021	\$ 25,000	\$ -	\$ 25,000	\$ -	\$ 21,798	\$ 3,202	\$ -	No
35	1125-25	Corrections - Washer and Dryer Replacement	2025	\$ 25,000	\$ -	\$ 25,000	\$ -	\$ -	\$ 25,000	\$ -	No
36	1621-25A	Corrections - Booking Audio	2025	\$ 22,000	\$ -	\$ 22,000	\$ 19,372	\$ -	\$ -	\$ 2,628	Yes
37	1357-23	Cost Allocation Plan for Vehicles	2023	\$ 20,000	\$ -	\$ 20,000	\$ -	\$ 5,000	\$ 15,000	\$ -	No
38	1514-25	Replace County-wide Network Storage Array Server	2025	\$ 20,000	\$ -	\$ 20,000	\$ 8,563	\$ 9,557	\$ 1,879	\$ -	No
39	1179-25	Fencing for Indoor Evidence Area	2025	\$ 20,000	\$ -	\$ 20,000	\$ -	\$ -	\$ 20,000	\$ -	No

Project Budget Status

#	Project ID	Project Name	Project Year	Appropriation: Initial	Additional	Approved	Expenditures	Committed	Remaining	Unused	Project Completed?
40	1143-25	Dive Team Trailer Replacement	2025	\$ 18,000	\$ -	\$ 18,000	\$ -	\$ -	\$ 18,000	\$ -	No
41	1082-25A	Driver's License Scanners for MCTs	2025	\$ 12,000	\$ -	\$ 12,000	\$ -	\$ -	\$ 12,000	\$ -	No
42	1082-25B	Replace ACSO Visitation Room Technology	2025	\$ 10,000	\$ -	\$ 10,000	\$ -	\$ -	\$ 10,000	\$ -	No
43	1107-25	CH - UPS Battery Replacement	2025	\$ 10,000	\$ -	\$ 10,000	\$ -	\$ -	\$ 10,000	\$ -	No
		TOTALS FOR #401 - PUBLIC IMPROVEMENT FUND		\$ 3,507,650	\$ 409,683	\$ 3,917,333	\$ 873,895	\$ 804,009	\$ 2,195,221	\$ 44,208	
	#254	ANIMAL SHELTER FUND									
44	1133-25	Architectural Design Services for Shelter Addition	2025	\$ 55,000	\$ -	\$ 55,000	\$ -	\$ -	\$ 55,000	\$ -	No
		TOTALS FOR #254 - ANIMAL SHELTER FUND		\$ 55,000	\$ -	\$ 55,000	\$ -	\$ -	\$ 55,000	\$ -	
	#497	PARKS FUND									
45	1041-23	Heritage Trail Sign Replacement	2023	\$ 26,000	\$ -	\$ 26,000	\$ -	\$ -	\$ 26,000	\$ -	No
46	1008-25	Replace Park Entrance Signs - All Parks	2025	\$ 100,000	\$ -	\$ 100,000	\$ -	\$ -	\$ 100,000	\$ -	No
		TOTALS FOR #497 - PARKS FUND BALANCE		\$ 126,000	\$ -	\$ 126,000	\$ -	\$ -	\$ 126,000	\$ -	
	#287	VEHICLES FOR LAW ENFORCEMENT CONTRACTS									
47	1440-25D	2025 Vehicles - Sheriff - 3 Local Contract Patrol	2025	\$ 295,000	\$ -	\$ 295,000	\$ -	\$ -	\$ 295,000	\$ -	No
48	1440-24C	2024 Vehicles - Sheriff - 3 Local Contract Patrol	2024	\$ 210,000	\$ 72,068	\$ 282,068	\$ 209,744	\$ 72,324	\$ -	\$ -	No
49	1440-23D	2023 Vehicles - Sheriff - 3 Local Contract Patrol	2023	\$ 165,750	\$ 51,780	\$ 217,530	\$ 110,851	\$ 106,679	\$ -	\$ -	No
		TOTALS FOR #287 - VEHICLES FOR LE CONTRACTS	2024	\$ 670,750	\$ 123,848	\$ 794,598	\$ 320,595	\$ 179,003	\$ 295,000	\$ -	
	#288	TRANSPORTATION GRANT									
50	1042-23	Storage Area Construction - Transportation	2023	\$ 498,205	\$ -	\$ 498,205	\$ -	\$ 53,506	\$ 444,699	\$ -	No
51	1509-22B	ACT Generator Replacement	2025	\$ 55,000	\$ (2,753)	\$ 52,247	\$ -	\$ 49,445	\$ 2,802	\$ -	No
52	1404-25	Pavement Maintenance - Transportation	2025	\$ 2,000	\$ -	\$ 2,000	\$ -	\$ -	\$ 2,000	\$ -	No
		TOTALS FOR #288 - TRANSPORTATION GRANT		\$ 555,205	\$ (2,753)	\$ 552,452	\$ -	\$ 102,951	\$ 449,501	\$ -	
	#492	CHILD CARE CAPITAL									
53	1124-25A	YH - Replace roof Sections 1,3 and 4	2025	\$ 175,000	\$ -	\$ 175,000	\$ -	\$ -	\$ 175,000	\$ -	No
54	1130-25B	YH - Replace HVAC System #6	2025	\$ 100,000	\$ -	\$ 100,000	\$ -	\$ 50,272	\$ 49,728	\$ -	No
55	1102-24	Boiler Replacment - YH North	2024	\$ 95,000	\$ -	\$ 95,000	\$ 1,238	\$ 92,636	\$ 1,126	\$ -	No
56	1117-24	Carpet Replacement - YH Cheever	2024	\$ 60,000	\$ -	\$ 60,000	\$ 29,149	\$ -	\$ -	\$ 30,851	Yes
57	1335-25	YH - Replace Cooling Systems for Fridge and Freezer	2025	\$ 60,000	\$ -	\$ 60,000	\$ -	\$ 23,930	\$ 36,070	\$ -	No
58	1404-25	Pavement Maintenance - Youth Home	2025	\$ 5,000	\$ -	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ -	No
59	1107-25A	YH - UPS Battery Replacement	2025	\$ 4,000	\$ -	\$ 4,000	\$ -	\$ -	\$ 4,000	\$ -	No
		TOTALS FOR #492 - CHILD CARE CAPITAL		\$ 499,000	\$ -	\$ 499,000	\$ 30,387	\$ 166,838	\$ 270,924	\$ 30,851	

Project Budget Status

#	Project ID	Project Name	Project Year	Appropriation: Initial	Additional	Approved	Expenditures	Committed	Remaining	Unused	Project Completed?
	#496	CENTRAL DISPATCH CIP									
60	1129-25	Emergency Fire Dispatch	2025	\$ 110,000	\$ -	\$ 110,000	\$ 99,263	\$ -	\$ -	\$ 10,737	Yes
61	1175-20	Emergency Siren Activation / Mass Notification Solution	2022	\$ 100,000	\$ -	\$ 100,000	\$ 13,746	\$ 28,568	\$ 57,686	\$ -	No
62	1124-25B	Dispatch Building Roof Replacement	2025	\$ 60,000	\$ -	\$ 60,000	\$ -	\$ -	\$ -	\$ 60,000	Yes
63	1374-24	Portable Radio Battery Replacement - Dispatch	2024	\$ 4,000	\$ -	\$ 4,000	\$ -	\$ -	\$ -	\$ 4,000	Yes
64	1337-25	Replace Dispatch Admin Laptops/Workstations	2025	\$ 20,000	\$ -	\$ 20,000	\$ -	\$ -	\$ 20,000	\$ -	No
65	1018-25	Dispatch-Replace Network Switches	2025	\$ 12,000	\$ -	\$ 12,000	\$ -	\$ -	\$ 12,000	\$ -	No
66	1404-25	Pavement Maintenance - Dispatch	2025	\$ 2,000	\$ -	\$ 2,000	\$ -	\$ -	\$ 2,000	\$ -	No
		TOTALS FOR #496 - CENTRAL DISPATCH CIP		\$ 308,000	\$ -	\$ 308,000	\$ 113,009	\$ 28,568	\$ 91,686	\$ 74,737	
	#VARIOUS	OTHER CAPITAL PROJECTS									
67	1062-22	Broadband Internet Expansion	2022	\$ 18,600,975	\$ 17,088	\$ 18,618,063	\$ 8,780,391	\$ 9,837,672	\$ 0	\$ -	No
68	1233-23	CH and CSB Construction and Renovation Project	2023	\$ 10,500,000	\$ -	\$ 10,500,000	\$ 7,611,999	\$ 1,992,510	\$ 895,491	\$ -	No
69	1099-24	Well and Septic Grant Assistance Program	2024	\$ 700,000	\$ -	\$ 700,000	\$ -	\$ -	\$ 700,000	\$ -	No
70	1071-22	Groundwater Monitoring Wells	2023	\$ 166,000	\$ -	\$ 166,000	\$ 52,905	\$ 50,320	\$ 62,775	\$ -	No
71	1171-24	Groundwater Education - Outdoor Discovery Center	2024	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ 50,000	\$ -	\$ -	No
72	1082-25C	OSCR360 Evidence Camera	2025	\$ 13,606	\$ -	\$ 13,606	\$ 13,606	\$ -	\$ -	\$ -	Yes

Notes: Total number of projects may not match the summary as some projects are counted once in the summary but may be represented here by several rows to account for multiple funding sources.

Project Schedule and Status

#	Project Site	S	D	C	E	M	F	Project Name	Jan 2025	Feb 2025	Mar 2025	Apr 2025	May 2025	Jun 2025	Jul 2025	Aug 2025	Sep 2025	Oct 2025	Nov 2025	Dec 2025	On Time	In Budget	In Scope
PROJECTS COMPLETED																							
1	1374-24							Portable Radio Battery Replacement - County	M	Cancelled											No	Yes	No
2	1374-24							Portable Radio Battery Replacement - Dispatch	M	Cancelled											No	Yes	No
4	1175-20							Emergency Alerts - Part I - Siren Activation	M	Done											No	Yes	Yes
3	1117-24							Carpet Replacement - YH Cheever	M	Done											Yes	Yes	Yes
4	1314-24							Livescan Unit Replacement - ACSO (2 Units)	E	E	Done										No	Yes	Yes
5	1082-25C	X						OSCR360 Evidence Camera	E	M	Done										Yes	Yes	Yes
6	1129-25							Emergency Fire Dispatch	D	C	Done										Yes	Yes	Yes
7	1621-25A							Corrections - Booking Audio	E	E	Done										Yes	Yes	Yes
8	1124-25B							Dispatch Building Roof Replacement	X	X	Cancelled - Revisit in 2027										Yes	Yes	No
PROJECTS IN MONITORING / CLOSURE																							
9	1130-24B							AC System 11A Replacement - HSB (Server Room)	E	E	M										No		
10	1509-23							Generator Replacement - County Services Bldg	E	E	M										No		
11	1509-22A							Generator Replacement - Dispatch	E	E	M										No		
12	1509-23A							Generator Replacement - Human Services Bldg	E	E	M										No		
13	Various							Small Value Equipment Replacement - ACSO 2024	E	E	M												
14	1514-25							Replace County-wide Network Storage Array Server	C	E	M												
15	1337-25							Replace Dispatch Admin Laptops/Workstations	D	C	M												
16	1021-23							Groundwater Strategic Plan Phase I and II	E	E	M										No		
PROJECTS IN EXECUTION																							
17	1102-24							YH Boiler Replacement - North	E	E	E												
18	1175-20							Emergency Alerts - Part II - Mass Notification Solution	C	E	E										No		
19	1074-24							Case Management Software Solution - Karpel	E	E	E										No		
20	1440-24B							Vehicle Equipment and Upfitting - 2024	E	E	E												
21	1080-24							Remove HSB Deck - Design + Construction	E	E	E												
22	1387-25							Human Resources Wage Survey	C	C	E												
23	1357-23							Cost Allocation Plan for Vehicles	E	E	E										No		
24	1144-24							Citizens Survey and Community Update	E	E	E												
25	1130-24							HSB Replace Chiller	E	E	E										No		
26	1130-24A							AC System 8 Replacement - ACSO	E	E	E										No		
27	1233-23							CH and CSB Construction and Renovation Project	E	E	E												
28	1095-24							MCC Building Renovation / Expansion Project	E	E	E												
29	1335-25							YH - Replace Cooling Systems for Fridge and Freezer	D	D	C												
30	1042-23							Storage Area Construction - Transportation	E	E	E										No		
31	1025-22							Facilities Master Plan	E	E	E												
32	1071-23							Groundwater Monitoring Wells	E	E	E										No		
33	1509-22B							ACT Generator Replacement	E	E	E												
34	1082-25							ACSO Small Value Equipment - 2025	E	E	E												
35	1440-23D							Vehicles - 2023 - Local Sheriff Contract Patrol	D	D	D										No		
36	1440-24C							Vehicles - 2024 - Local Sheriff Contract Patrol	D	D	D										No		
37	1124-25							ACSO - Replace Roof Section 6	D	C	C												
38	1130-25B							YH - Replace HVAC System #6	D	D	C												
39	1171-24							Groundwater Education - Outdoor Discovery Center	E	E	E										Oct. 2026		
40	1099-24							Well and Septic Grant Assistance Program	E	E	E										Dec. 2026		
41	1062-22							Broadband Internet Expansion	E	E	E										Dec. 2026		

X = Unplanned Project

Project Schedule and Status

#	Project Site	S	D	C	E	M	F	Project Name	Jan 2025	Feb 2025	Mar 2025	Apr 2025	May 2025	Jun 2025	Jul 2025	Aug 2025	Sep 2025	Oct 2025	Nov 2025	Dec 2025	On Time	In Budget	In Scope
PROJECTS IN CONTRACTING																							
42	1514-25A							Firewall Replacement	D	C	C												
43	1001-25							Jury Management System Upgrade	C	C	C												
44	1126-21A							District Court Microfilm	D	D	D										No		
45	1126-25	X						Civil and Criminal File Scanning - 2025	X	D	C												
46	1124-25A							YH - Replace roof Sections 1,3 and 4	D	D	D												
PROJECTS IN DEVELOPMENT																							
47	1082-25B							Replace ACSO Visitation Room Technology	D	D	D												
48	1143-25							Dive Team Trailer Replacement	D	D	D												
49	1126-23							Scan Marriage, Death and Discharge Records	X	X	X										No		
50	1041-23							Heritage Trail Sign Replacement	X	X	X										No		
51	1170-25							Replace CSB Complex Outdoor Signage	D	D	D												
52	1008-25							Replace Park Entrance Signs - All Parks	D	D	D												
53	1137-25							Corrections RFID System	X	D	D												
54	1440-22I							Vehicles - 2022 - Replace 2 Court Vans	D	D	D										No		
55	1440-24A							Vehicles - 2024 - Sheriff's Office and Health Dept	D	D	D										No		
56	1440-22G							Vehicles - 2022 - Replace Sheriff Transport	D	D	D										No		
57	1440-23C							Vehicles - 2023 - Sheriff - Replace 2 Detective Vehicles	D	D	D										No		
58	1130-25							HSB - Air Handling System 1 Replacement	D	D	D												
59	1130-25A							CSB - HVAC System Replacement	D	D	D												
60	TBD	X						DHHS Renovation	TBD	TBD	D												
PROJECTS SCOPED AND QUEUED																							
61	1440-25D							Vehicles - 2025 - Local Sheriff Contract Patrol	D	D	D												
62	1440-25A							Vehicles - 2025 - Replace and Equip - Priority and Additional	D	D	D												
63	1133-25							Architectural Design Services for Shelter Addition	D	D	D												
64	1379-25							Upgrade County Phone System	D	D	D												
65	1621-25							Jail Security System Server Replacement	X	X	X												
66	1082-25A							Driver's License Scanners for MCTs	X	X	X												
67	1018-25							Dispatch-Replace Network Switches	X	X	X												
68	1179-25							Fencing for Indoor Evidence Area	X	X	X												
69	1404-25							Pavement Maintenance - County	X	X	X												
70	1404-25							Pavement Maintenance - Dispatch	X	X	X												
71	1404-25							Pavement Maintenance - Youth Home	X	X	X												
72	1404-25							Pavement Maintenance - Transportation	X	X	X												
73	1119-25							Furniture Replacement	X	X	X												
74	1317-25							Copier Replacements	X	X	X												
75	1125-25							Corrections - Washer and Dryer Replacement	X	X	X												
76	1107-25							CH - UPS Battery Replacement	X	X	X												
77	1107-25A							YH - UPS Battery Replacement	X	X	X												
UNSCHEДУED, UNFUNDED AND/OR UNSCOPED MID-YEAR PROJECTS																							
78	1133-22							Shelter Outdoor Dog Kennels	TBD	Re-evaluating priorities following transfer of Shelter to County Mgmt										No			

X = Unplanned Project